

## Normalized Project Planner 2019-2020

PH	ACTIVITY	PLAN START	PLAN END	DURATION (Week Days)	
Studies	01	Analysis of needs	August 19, 2019	September 6, 2019	15
	02	Pre-design and approval of layouts	September 9, 2019	October 11, 2019	25
Professionals	03	Hire architects	<b>September 9, 2019</b>	<b>October 4, 2019</b>	<b>20</b>
	04	Arch. Relevé	October 14, 2019	October 25, 2019	10
	05	Arch. Prelim drawings	October 28, 2019	November 22, 2019	20
	06	Hire engineers	<b>October 7, 2019</b>	<b>November 1, 2019</b>	<b>20</b>
	07	Engineer relevé	November 11, 2019	November 22, 2019	10
Plan and Devis	08	Coordination arch. and eng.	November 25, 2019	December 6, 2019	10
	09	Engineer prep drawings	December 9, 2019	January 17, 2020	20
	10	Final coordination of drawings/drawing review	January 20, 2020	January 31, 2020	10
	11	Finalise/correction of drawings/ Furnishing selection	February 3, 2020	February 7, 2020	5
	12	Project manual preparation	February 10, 2020	February 14, 2020	5
	13	Submittal of documents for tender to SEAO	February 17, 2020	February 21, 2020	5
Tendering	14	Tenders period	February 24, 2020	March 20, 2020	20
	15	Contractor visit	February 28, 2020	February 28, 2020	1
	16	Analysis of bids and submittal of documents to the board doc to board	March 23, 2020	March 25, 2020	3
	17	Documents submitted to Board	<b>February 14, 2020</b>	<b>February 20, 2020</b>	<b>5</b>
	18	Presentation Board	<b>February 25, 2020</b>	<b>February 25, 2020</b>	<b>1</b>
	19	Documents submitted to Executive	<b>March 23, 2020</b>	<b>March 27, 2020</b>	<b>5</b>
	20	Presentation Executive	<b>April 1, 2020</b>	<b>April 1, 2020</b>	<b>1</b>
Admin	21	Signature of contract and kick off meeting	April 6, 2020	April 10, 2020	5
	22	Approbation des dessin d'atelier et commande	April 13, 2020	May 5, 2020	22
	23	Emptying room	May 11, 2020	May 11, 2020	1
Construction	24	Mobilization	May 6, 2020	May 11, 2020	5
	25	Encapsulation	<b>May 12, 2020</b>	<b>May 15, 2020</b>	<b>4</b>
	26	Construction	May 18, 2020	August 7, 2020	50
	27	Network and phone setup	July 20, 2020	July 31, 2020	10
	28	Correction of deficiencies	August 10, 2020	August 21, 2020	10
Move	29	Move / installation of furnishing	August 10, 2020	August 11, 2020	2
	30	IT Operation	August 12, 2020	August 18, 2020	5

First day of classes 2019

August 22, 2019

Last day of classes

May 11, 2020

Exams period

May 14, 2020

May 26, 2020

First day of classes 2020 (Estimated)

August 20, 2020